



Giovanni Losurdo
Advanced Virgo Project Leader

for the Virgo Collaboration and EGO

ADVANCED VIRGO at the DAWN WORKSHOP



ADVANCED VIRGO

THE VIRGO COLLABORATION:

5 European countries
19 labs, ~200 authors


- ❑ Participated by scientists from Italy and France (former founders of Virgo), The Netherlands, Poland and Hungary
- ❑ Funding approved in Dec 2009 (21.8 ME + Nikhef in kind contribution)
- ❑ Construction in progress. End of integration: fall 2015
- ❑ First science data in 2016


APC Paris
ARTEMIS Nice
EGO Cascina
INFN Firenze-Urbino
INFN Genova
INFN Napoli
INFN Perugia
INFN Pisa
INFN Roma La Sapienza
INFN Roma Tor Vergata
INFN Trento-Padova
LAL Orsay - ESPCI Paris
LAPP Annecy
LKB Paris
LMA Lyon
NIKHEF Amsterdam
POLGRAW(Poland)
RADOUD Uni. Nijmegen
RMKI Budapest






SOME HISTORY





CONSTRUCTION/ INSTALLATION/INTEGRATION HIGHLIGHTS

MAIN ON SITE ACTIVITIES



Commissioning of the IMC cavity

Commissioning of the
SIB2/SDB2/SPRB MSAS


Preparation/installation of the
suspended detection benches

Upgrade the superattenuators,
install mirrors



IMC commissioning

- ❑ Commissioning of the IMC now in progress.
 - Tackling problems which will save time next year
 - Students and newcomers being trained with a suspended cavity
- ❑ IMC locked with all loops closed, can start DetChar work
- ❑ Noise hunting: RF injections, noise from electronics, air conditioning in low noise regime



AdV-INJ (Input Mode Cleaner cavity)

genin, mantovani, pillant, ruggi, paoletti - 18:58, Wednesday 27 August 2014 (31558)


IMC Characterization: IMC cavity pole measurement and throughput measurement.

IMC throughput measurement

We have installed a beam splitter ($T=80\%/R=20\%$) in front of IMC_Tra photodiode in order to measure directly the po

We have measured 830uW on the power meter (which corresponds to 7.44V on IMC_Tra). Using the direct measure considering that the transmission of SIB1_M6 mirror has been measured by LMA to be 734ppm (T_{M6})

PRODUCTION OF ADV LARGE MIRRORS COMPLETED ON SCHEDULE






MIRRORS


		IM02	IM04	EM01	EM03
Absorption Ø150mm @1064 nm	TDR Spec.	< 0.5 nm	< 0.5 nm	< 0.5 nm	< 0.5 nm
	Result	0.22 ppm	0.19 ppm	0.24 ppm	0.24 ppm
RMS Flatness Ø150mm	TDR Spec.	< 0.5 nm	< 0.5 nm	< 0.5 nm	< 0.5 nm
	Result	0.31 nm	0.27 nm	0.50 nm	0.35 nm
ROC	TDR Spec.	1420 m -5m, +15 m	1420 m -5m, +15 m	1683 m -3m, +17 m	1683 m -3m, +17 m
	After polishing	1425.2 m	1425.2 m	1690.6 m	1690 m
	After Coating	1424.5 m	1424.6 m	1695.2 m	1696.3 m
AR reflectivity Ø150mm 1064 nm	TDR Spec.	<100 ppm	<100 ppm	<300 ppm	<300 ppm
	Result	58 ppm	32 ppm	133 ppm	155 ppm
RTL	TDR Spec.	< 150 ppm			
	Result	25 ppm			

SUPERATTENUATORS BEING UPGRADED






ERRORS AND OPTICAL BENCHES
RE BEING INTEGRATED





3 MSAS installed (out of 5),
pre-commissioning

V1:SBE_SDB2_F0_y_FFT



1101572538.0000 : Dec 2 2014 16:22:03 UTC
1101572833.60 : Dec 2 2014 16:26:57 UTC dt:98.30s nAv:4






TCS BENCHES BEING ASSEMBLED INTEGRATION SOON



THE INSTALLATION OF THE LARGE
VACUUM PARTS HAS BEEN COMPLETED




SCHEDULE, BUDGET




SCHEDULE

- Main top level milestones:
 - A&I completed: fall 2015
 - Interferometer accepted: Feb 2015



TOWARDS O2

- ❑ Short-term goal: join the network in the O2 run
- ❑ AdV will not start its operation in full-configuration
- ❑ O2 configuration: PR-mode, low power
- ❑ Later (2017-18, TBD): installation of SR, HP laser
- ❑ This approach will allow to reach a good sensitivity with a faster commissioning





FOCUS ON COMMISSIONING

- ❑ Advanced Virgo construction will be completed by the end of the year
- ❑ Time for pre-commissioning and acceptance of single subsystems will be limited (compared to aLIGO)
- ❑ High intensity effort needed to speed up the global commissioning and the sensitivity progress
- ❑ We have set up the commissioning organization and are anticipating as much as possible the commissioning-related activities



VISITORS PROGRAM

- ❑ We are defining a Visitors program to support the commissioning
- ❑ Addressed to LSC people who have done experience in commissioning the LIGO/GEO detectors
- ❑ Details for support being defined
- ❑ To be formally announced in weeks, start at the end of 2015

ADV IMPROVEMENTS AND UPGRADES

NETWORK

~~ADV IMPROVEMENTS AND
UPGRADES~~



SOME CONSTRAINTS

- ❑ AdV shutdown to install the SR mirror and the HP laser
 - These will complete AdV as designed. Budget is allocated
- ❑ This opens a window of opportunity to implement other changes on the detector
- ❑ Schedule constraint: ~6 mts downtime in 2017-18 (TBD)
- ❑ Modifications fitting in this window will be referred to as *“phase 1”*



PHASE 1: DESIGN FIXES AND RISK MITIGATION




We can identify two main classes of phase 1 improvements:

1. New hardware aimed to fix detector issues discovered during the commissioning
 - e.g.: replacement of noisy sensors/electronics, replacement of damaged optics, re-design of some parts, ...).
 - These can hardly be dealt with in advance, since they strictly depend on the commissioning outcomes
 - However, SS and commissioning teams are starting the exercise of thinking what are the “riskiest” aspects of our detectors and which could be good backup options in case of unsatisfactory performance

2. New hardware aimed to improve the robustness of the detector or to mitigate risks
 - Squeezing
 - Control of aberrations
 - All/some CITF mirrors with state-of-the-art polishing?
 - Further improvement of TCS?
 - Control of parametric instabilities
 - Suspension control improvement (tiltmeters)
 - ...

- All the items in the list are of interest for both LIGO and Virgo and can open collaborative initiatives



- ❑ The space to host a squeezer is already foreseen in the AdV detection lab
- ❑ The TDR for a squeezer is being completed





TILTMETERS

- ❑ Virgo and LIGO seismic isolation systems are based on different concepts, but both make use of “inertial platforms”
- ❑ The low-frequency performance is limited by the tilt-horizontal coupling of the accelerometers
- ❑ Improving LF performance means improving the lock robustness and the DUTY CYCLE
- ❑ The problem could be solved by realizing a tiltmeter with very good LF performance
- ❑ Collaborative R&D?





PHASE 2 UPGRADES

The baseline AdV design is not the ultimate limit of the Virgo infrastructure. Sensitivity improvements are still possible.

3. New hardware aimed to improve the sensitivity beyond the design target. Requires R&D investments. Longer term
 - Frequency dependent squeezing
 - Coatings with reduced losses
 - Newtonian noise subtraction (*possibly short-term?*)
 - Non-gaussian beams
 - Adaptive optics
 - ...

CONCLUDING REMARKS



- ❑ AdV is advanced installation/integration phase
 - Expected completion: end of 2015
- ❑ Mid-term target: join aLIGO in the O2 science run
- ❑ Plans for detector mid-term improvements are being discussed: ground for collaborative effort

- ❑ The main message from this workshop: we are not working on single detectors. We are preparing a world-wide *single machine*: the GW network
- ❑ In this framework it is reasonable to think of a coordinated effort on the priorities for the improvement of the detectors
- ❑ Why not starting a joint WG focused on “network enhancement”?

